

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						2.00		
	Qty to be paid now						0.00	1595.19	0.00
113	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete 50 mm dia complete as per specifications and directions of Engineer in charge.	No							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						1.00		
	Qty to be paid now						0.00	230.18	0.00
114	Supplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading unloading and labour charges etc complete as per specifications and directions of Engineer in charge.	No							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						4.00		
	Qty to be paid now						0.00	105.34	0.00
115	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32Amps Group A TPN complete as per specifications and directions of Engineer in charge.	No							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						1.00		
	Qty to be paid now						0.00	1562.47	0.00

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
116	Supplying fully automatic store delta starter unit push button type with suitable wires three contractors one adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts 3 phase and wired offer fixing to the wooden board for motor upto 12.50 HP complete as per specifications and directions of Engineer in charge.	No							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						1.00		
	Qty to be paid now						0.00	6648.83	0.00
117	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following structure manhole Hard Soil complete as per specifications and directions of Engineer in charge.	Cum							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						67.50		
	Qty to be paid now						0.00	189.88	0.00
118	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the excavation Etc., complete as per specifications and directions of Engineer in charge.75 mm dia 6 KSC PVC pipe	Rmtr							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						100.00		
	Qty to be paid now						0.00	158.57	0.00

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
119	Refilling the basement and pipeline treanches with seclated available earthe for trench excavation including authority condition in layers from thedi including disponsary of the sunplus earth with a heavy 200 mtrs complete as per specifications and directions of Engineer in charge.	Cum							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						67.50		
	Qty to be paid now						0.00	61.61	0.00
120	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						4.00		
	Qty to be paid now						0.00	2141.20	0.00
121	Providing and fixing white vitreous china clay, water closet europeon type (pedestal type, p-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers. 10 litre low level,P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets , 40mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design,painting of fittings and brackets, cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
	Dasrahalli		1	1.00	--		1.00		
B	R.K.Hegdenagar								
	Ground Floor		1	2.00	--		2.00		
	First Floor		1	2.00			2.00		
	Total Qty executed						5.00		
	BOQ Qty						5.00		
	Qty to be paid now						5.00	5406.00	27030.02

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
122	Providing and fixing white vitreous china clay, water closet Indian type (Squatting pan) of size 580mm with footrests, 100mm S or P trap, 10 litre low level, P.V. C flushing cistern (all are approved make) with fittings, C. I / M. S brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Total Qty executed						0.00		
	BOQ Qty						3.00		
	Qty to be paid now						0.00	3824.34	0.00
123	Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a pair of 15mm C.P brass pillar taps with C.I / M.S brackets, 32mm C.P brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications and directions of Engineer in charge.	Unit							
A	DASARAHALLI								
	Dasrahalli		1	1.00	--		1.00		
B	R.K.Hegdenagar								
	Ground Floor		8		--		8.00		
	First Floor		2				2.00		
	Total Qty executed						11.00		
	BOQ Qty						10.00		
	Qty to be paid now						10.00	3434.93	34349.29
	Qty to be paid now Upto 125%						1.00	3434.93	3434.93
124	Providing and fixing 453x357mm dia rectangular shape mirror with plastic moulded frame of approved make and shade with 6mm thick hard board backing including cost of materials, labour complete as per specifications and directions of Engineer in charge.	Unit							
A	DASARAHALLI								
	Dasrahalli		1	1.00	--		1.00		
B	R.K.Hegdenagar								
	Ground Floor		8		--		8.00		
	First Floor		2				2.00		
	Total Qty executed						11.00		

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	BOQ Qty						7.00		
	Qty to be paid now Upto 100%						7.00	1239.15	8674.04
	Qty to be paid now Upto 125%						1.75	1239.15	2168.51
	Qty to be paid now Above 125%						2.25	1239.15	2788.09
125	Providing and fixing C.P brass towel rail 740mm length, 20mm dia with C.P brackets, fixed to wooden cleats with C.P brass screws including cost of materials, labour complete as per specifications and directions of Engineer in charge.	Unit							
A	DASARAHALLI								
	Dasrahalli		1	1.00	--		1.00		
B	R.K.Hegdenagar								
	Ground Floor		1	2.00	--		2.00		
	First Floor		1	2.00			2.00		
	Total Qty executed						5.00		
	BOQ Qty						3.00		
	Qty to be paid now Upto 100%						3.00	806.10	2418.30
	Qty to be paid now Upto 125%						0.75	806.10	604.58
	Qty to be paid now Above 125%						1.25	806.10	1007.63
126	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
	Dasrahalli		1	2.00	--		2.00		
B	R.K.Hegdenagar								
	Ground Floor		1	6.00	--		6.00		
	First Floor		1	6.00			6.00		
	Total Qty executed						14.00		
	BOQ Qty						14.00		
	Qty to be paid now						14.00	163.62	2290.68
127	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials,labour charges, HOM of acquirements and testing complete as per specifications.For Rain water pipe.110mm dia pipe and directions of Engineer in charge.	m							
A	DASARAHALLI								
	Dasrahalli		1	10.50	--		10.50		
B	R.K.Hegdenagar								
	Ground Floor		2	6.90	--		13.80		
	Total Qty executed						24.30		
	BOQ Qty						31.59		
	Qty to be paid now						24.30	474.50	11530.30

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Qty	Rate in Rs	Amount in Rs
128	Providing and fixing to wall, ceiling and floor implemented PVC 4.50 equivalent working pressure with pipe fittings, wall clip etc. and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials labour charges, PCCM of requirements and testing complete as per specifications for rain water pipe 100mm dia pipe and directions of Engineer in charge.	m							
A	DASARAHALLI								
	Sanitary line								
	Dasarahalli		1	20.00	—		20.00		
B	R.K.Hegdenagar								
	Sanitary line								
	Ground Floor		1	20.00	—		20.00		
	First Floor		1	10.00	—		10.00		
	Total Qty executed						50.00		
	BOQ Qty						30.30		
	Qty to be paid now Upto 100%						30.30	932.53	28258.81
	Qty to be paid now Upto 125%						7.58	932.53	7054.79
	Qty to be paid now Above 125%						12.13	932.53	11308.14
129	Constructing brick masonry inspection chamber 600x600mm, and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal, foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Specification No. KBS 600x600mm and 450mm depth (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty)	Nos							
A	DASARAHALLI								
	Dasarahalli		1	1.00	—		1.00		
B	R.K.Hegdenagar								
	Ground Floor		3		—		3.00		
	Total Qty executed						4.00		
	BOQ Qty						4.00		
	Qty to be paid now						4.00	9260.89	37043.57

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
130	Supplying, installing, testing and commissioning approved make submersible pump made of C.I construction suitable for building application. The quoted rate shall also include for providing necessary safety devices viz. dry run protection, over load relays auto level controller with necessary cables etc., complete working on 3ph 440V, 50Hz, three phase system complete as per specifications and directions of Engineer in charge.	Set							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Ground Floor		1				1.00		
	Total Qty executed						1.00		
	BOQ Qty						1.00		
	Qty to be paid now						1.00	50500.00	50500.00
131	Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications. (For 2000 Litre capacity) as per IS 12701 1996 and directions of Engineer in charge.	Each							
A	DASARAHALLI								
			1	1.00	--		1.00		
B	R.K.Hegdenagar								
		Each							
			1				1.00		
	Total Qty executed						2.00		
	BOQ Qty						2.00		
	Qty to be paid now						2.00	14895.96	29791.93
132	Providing and fixing in position brass bib cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
	Dasrahalli		1	2.00	--		2.00		
B	R.K.Hegdenagar								
	Ground Floor		15		--		15.00		
	First Floor		4		--		4.00		
	Total Qty executed						21.00		
	BOQ Qty						7.00		
	Qty to be paid now Upto 100%						7.00	188.71	1320.96
	Qty to be paid now Upto 125%						1.75	188.71	330.24

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs.	Amount in Rs.
	Qty to be paid now Above 125%						12.25	153.71	2311.70
133	Providing and fixing in position brass stop cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
	Dasrahalli		1	1.00	—		1.00		
B	R.K.Hegdenagar								
	Ground Floor		5		—		5.00		
	First Floor		5		—		5.00		
	Total Qty executed						11.00		
	BOQ Qty						3.00		
	Qty to be paid now Upto 100%						3.00	153.80	461.41
	Qty to be paid now Upto 125%						0.75	153.80	115.35
	Qty to be paid now Above 125%						7.25	153.80	1115.05
134	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
	Dasrahalli		1	2.00	—		2.00		
B	R.K.Hegdenagar								
	Ground Floor		4				4.00		
	First Floor		1				1.00		
	Second floor		3				3.00		
	Total Qty executed						10.00		
	BOQ Qty						4.00		
	Qty to be paid now Upto 100%						4.00	366.51	1466.04
	Qty to be paid now Upto 125%						1.00	366.51	366.51
	Qty to be paid now Above 125%						5.00	366.51	1832.55
135	Providing and fixing Chlorinated Poly Vinyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.) 20mm nominal OD pipes complete as per specifications and directions of Engineer in charge.	m							
A	DASARAHALLI								

Sl. No	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	Dasarahalli								
B	R.K.Hegdenagar		1	10.00			10.00		
	Ground Floor connection		3	15.00			45.00		
	First Floor		2	15.00			30.00		
	Second floor		1	5.00			5.00		
	Total Qty executed						90.00		
	BOQ Qty						41.80		
	Qty to be paid now Upto 100%						41.80	261.79	10942.91
	Qty to be paid now Upto 125%						10.45	261.79	2735.73
	Qty to be paid now Above 125%						37.75	261.79	9882.57
136	Providing and fixing Chlorinated Poly Vinyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.,) 25mm nominal OD pipes complete as per specifications and directions of Engineer in charge.	m							
A	DASARAHALLI								
	Dasarahalli		1	12.00			12.00		
B	R.K.Hegdenagar								
	Ground Floor connection		3	10.50			31.50		
	First Floor		2	3.00			6.00		
	Second floor		1	5.00			5.00		
	Total Qty executed						54.50		
	BOQ Qty						54.20		
	Qty to be paid now Upto 100%						54.20	327.24	17736.41
	Qty to be paid now Upto 125%						0.30	327.24	98.17
137	Point wiring using copper wire without switch (Class A material). Supplying and wiring adopting loop system in existing PVC conduit/casing capping using 2X1.5Sqmm(phase & Netural) & 1X1.0 Sqmm (Earth Wire) FRLSmultistrand PVC insulated .2x1.5sqmm copper confirming to the GTP With a 6Amps flusg type SP control switch shall be fixed on the existing plastic sheet / gand box .the other end of the wire shall be terminated with sufficient loose length in a wood/PVC round block, complete for each outlet Short point upto 3m complete as per specifications and directions of Engineer in charge.	Point							

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
A	DASARAHALLI								
	Dasarahalli		8		--		8.00		
B	R.K.Hegdenagar								
	Ground Floor connection		20		--		20.00		
	First Floor		18		--		18.00		
	Second floor		2		--		2.00		
	Total Qty executed						48.00		
	BOQ Qty						25.00		
	Qty to be paid now Upto 100%						25.00	202.00	5050.00
	Qty to be paid now Upto 125%						6.25	202.00	1262.50
	Qty to be paid now Above 125%						16.75	202.00	3383.50
138	Point wiring using copper wire without switch (Class A material). Supplying and wiring adopting loop system in existing PVC conduit/casing capping using 2X1.5Sqmm(phase & Netural) & 1X1.0 Sqmm (Earth Wire) FRLSmultistrand PVC insulated .2x1.5sqmm copper confirming to the GTP With a 6Amps flusg type SP control switch shall be fixed on the existing plastic sheet / gand box .the other end of the wire shall be terminated with sufficient loose length in a wood/PVC round block, complete for each outlet Medium point above 3m-6m complete as per specifications and directions of Engineer in charge.	Point							
A	DASARAHALLI								
	Dasarahalli		10		--		10.00		
B	R.K.Hegdenagar								
	Ground Floor connection		20		--		20.00		
	First Floor		18		--		18.00		
	Second floor		2		--		2.00		
	Total Qty executed						50.00		
	BOQ Qty						19.00		
	Qty to be paid now Upto 100%						19.00	277.75	5277.25
	Qty to be paid now Upto 125%						4.75	277.75	1319.31
	Qty to be paid now Above 125%						26.25	277.75	7290.94
139	Concealed Conduit System - Supplying heavy gague PVC conduit pipe 20/25/32 mm dia 2mm thick confirming to IS 2509 with suitable size bends metal/pvc junction boxes, adhesive paste etc, and running before concreting and slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI flisg wire wherever necessary 32mm dia, 2mm thick complete as per specifications and directions of Engineer in charge	Mtr							

Sl. No.	Description of work	Unit	Qty	Length m	Breadth m	Depth m	Qty	Rate, in Rs.	Amount in Rs.
A	DASARAHALLI								
	For Hall	1	20				20.00		
	Toilets	1	15				15.00		
B	R.K. Hegdenagar								
	Ground Floor								
	For Hall	1	18				18.00		
	Kitchen	1	13				13.00		
	Toilets	1	15				15.00		
	Store	1	12				12.00		
	First Floor								
	For Hall	1	20				20.00		
	Stage	1	15				15.00		
	Toilets	1	15				15.00		
	Dressing	2	10				20.00		
	Total Qty executed						173.00		
	BOQ Qty						105.41		
	Qty to be paid now Upto 100%						105.41	40.40	4258.56
	Qty to be paid now Upto 125%						26.35	40.40	1064.64
	Qty to be paid now Above 125%						46.24	40.40	1868.00
140	Groove cutting Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend metal junction boxes, adhesive pastes etc. by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary 18/20mm dia. 2mm thick complete as per specifications and directions of Engineer in charge.	Mtr							
A	DASARAHALLI								
	For Hall	1	20				20.00		
	Toilets	1	15				15.00		
B	R.K. Hegdenagar								
	Ground Floor								
	For Hall	1	18				18.00		
	Kitchen	1	13				13.00		
	Toilets	1	15				15.00		
	Store	1	12				12.00		
	First Floor								
	For Hall	1	20				20.00		
	Stage	1	15				15.00		
	Toilets	1	15				15.00		
	Dressing	2	10				20.00		
	Total Qty executed						173.00		
	BOQ Qty						105.41		
	Qty to be paid now Upto 100%						105.41	40.40	4258.56
	Qty to be paid now Upto 125%						26.35	40.40	1064.64
	Qty to be paid now Above 125%						46.24	40.40	1868.00

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
141	Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary 25mm dia, 2mm thick complete as per specifications and directions of Engineer in charge.	Mtr							
A	DASARAHALLI								
	Dasrahalli								
	For Hall	2	20		—		40.00		
B	R.K.Hegdenagar								
	Ground Floor								
	For Hall	3	18		—		54.00		
	Kitchen	1	13		—		13.00		
	Toilets	1	15		—		15.00		
	Store	1	12		—		12.00		
	First Floor								
	For Hall	2	20		—		40.00		
	Stage	1	15		—		15.00		
	Toilets	1	15		—		15.00		
	Dressing	2	10		—		20.00		
	Total Qty executed						224.00		
	BOQ Qty						185.41		
	Qty to be paid now Upto 100%						185.41	53.53	9925.00
	Qty to be paid now Upto 125%						38.59	53.53	2065.72
142	Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary 32mm dia, 2mm thick complete as per specifications and directions of Engineer in charge.	Mtr							
A	DASARAHALLI								
	Dasrahalli								
	For Hall	1	7		—		7.00		
	Toilets	1	6		—		6.00		
B	R.K.Hegdenagar								
	Ground Floor								
	For Hall	1	10		—		10.00		
	Kitchen	1	10		—		10.00		
	Toilets	1	15		—		15.00		
	Store	1	7		—		7.00		
	First Floor								
	For Hall	1	7		—		7.00		
	Stage	1	9		—		9.00		
	Toilets	1	6		—		6.00		
	Dressing	1	5		—		5.00		
	Total Qty executed						82.00		
	BOQ Qty						66.00		

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	Qty to be paid now Upto 100%						28.00	83.83	8532.78
	Qty to be paid now Upto 125%						18.00	83.83	1341.28
143	Supplying and flush modular powder coated / galvanized metal box suitable for mounting modular switch plates. the box should be firm flush mounted after due groove cutting in brick /stone/C.C wall 1 - 3 Way complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
	Dasrahalli		1	8.00	--		8.00		
B	R.K.Hegdenagar								
	Ground floor		1	10.00	--		10.00		
	First Floor		1	12.00	--		12.00		
	Total Qty executed						30.00		
	BOQ Qty						20.00		
	Qty to be paid now Upto 100%						20.00	95.95	1919.00
	Qty to be paid now Upto 125%						8.00	95.95	479.75
	Qty to be paid now Above 125%						8.00	95.95	479.75
144	Supplying and flush modular powder coated / galvanized metal box suitable for mounting modular switch plates. the box should be firm flush mounted after due groove cutting in brick /stone/C.C wall 4 - 5 Way complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
	Dasrahalli		1	8.00	--		8.00		
B	R.K.Hegdenagar								
	Ground floor		1	9.00	--		9.00		
	First Floor		1	8.00	--		8.00		
	Total Qty executed						25.00		
	BOQ Qty						17.00		
	Qty to be paid now Upto 100%						17.00	106.05	1802.85
	Qty to be paid now Upto 125%						4.25	106.05	450.71
	Qty to be paid now Above 125%						3.75	106.05	397.69
145	Supplying 6A flush type socket and 6 amp flush type SP switch either surface/flush mountinh in existing gang box or in 4mm thik plastic sheet and fixing over a flush mounted wooden box and wiring using necessary capacity wire as required as per IS 1293 and IS 3654 6AMP 3/5 and Switch complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
	Dasrahalli		1	10.00	--		10.00		
B	R.K.Hegdenagar								
	Ground floor		1	14.00	--		14.00		
	First Floor		1	18.00	--		18.00		
	Total Qty executed						42.00		
	BOQ Qty						32.00		

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
							32.00	133.32	4266.24
	Qty to be paid now Upto 100%						8.00	133.32	1066.56
	Qty to be paid now Upto 125%						2.00	133.32	266.64
	Qty to be paid now Above 125%								
146	Supplying and mounting 2 Nos. of 2 Way 6amps flush type switches either surface/flush mounted on existing gang box or in 4mm thick plastic sheet and mounted on a flush mounted wooden box and wiring as per IS 1293 complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI						10.00		
	Dasrahalli		1	10.00	--				
B	R.K.Hegdenagar						30.00		
	Ground floor		1	30.00	--				
	First Floor		1	36.00	--				
	Total Qty executed						76.00		
	BOQ Qty						67.00		
	Qty to be paid now Upto 100%						67.00	172.71	11571.57
	Qty to be paid now Upto 125%						9.00	172.71	1554.39
	Qty to be paid now Above 125%								
147	Supply and fixing of bakelite D.P /socket/switch with/ without neon indicator over existing wood board or flush mounting in plastic plates/nitches as per IS 1293 and IS 3854 16Amps Combined switch and socket with indication complete as per specifications and directions of Engineer in charge.	No							
A	DASARAHALLI								
	Dasrahalli		1	10.00	--		10.00		
B	R.K.Hegdenagar								
	Ground floor		1	30.00	--		30.00		
	First Floor		1	36.00	--		36.00		
	Total Qty executed						76.00		
	BOQ Qty						22.00		
	Qty to be paid now Upto 100%						22.00	195.94	4310.68
	Qty to be paid now Upto 125%						5.50	195.94	1077.67
	Qty to be paid now Above 125%						48.50	195.94	9503.09
	Qty to be paid now Above 125%								
148	Supply and fixing of bakelite D.P /socket/switch with/ without neon indicator over existing wood board or flush mounting in plastic plates/nitches as per IS 1293 and IS 3854 Electronic stepped regulator complete as per specifications and directions of Engineer in charge.	No							
A	DASARAHALLI								
	Dasrahalli		1	5.00	--		5.00		
B	R.K.Hegdenagar								
	Ground floor		1	10.00	--		10.00		
	First Floor		1	12.00	--		12.00		
	Total Qty executed						27.00		
	BOQ Qty						10.00		
	Qty to be paid now Upto 100%						10.00	213.11	2131.10
	Qty to be paid now Upto 125%						2.50	213.11	532.78
	Qty to be paid now Above 125%								

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	Qty to be paid now Above 125%						14.50	213.11	3090.10
149	Wiring for lighting/power circuit using Grade using one of FRLS PVC insulated 1100 volts grade, multistrand copper with low conductor resistance single core wire in open or concealed system of wiring. With specified IS-694: confirming to Latest amendements 2.5sqmm complete as per specifications and directions of Engineer in charge.	Mtr							
A	DASARAHALLI								
	Dasrahalli								
		2	20		--		40.00		
		1	15		--		15.00		
		1	15		--		15.00		
B	R.K.Hegdenagar								
	Ground Floor								
	For Hall	3	20		--		60.00		
	Kitchen	1	15		--		15.00		
	Toilets	1	15		--		15.00		
	Store	1	15		--		15.00		
	First Floor								
	For Hall	2	20		--		40.00		
	Stage	1	15		--		15.00		
	Toilets	1	20		--		20.00		
	Dressing	2	15		--		30.00		
	Total Qty executed						280.00		
	BOQ Qty						143.10		
	Qty to be paid now Upto 100%						143.10	32.32	4624.99
	Qty to be paid now Upto 125%						35.78	32.32	1156.25
	Qty to be paid now Above 125%						101.13	32.32	3268.36
150	Wiring for lighting/power circuit using Grade using one of FRLS PVC insulated 1100 volts grade, multistrand copper with low conductor resistance single core wire in open or concealed system of wiring. With specified IS-694: confirming to Latest amendements 4sqmm complete as per specifications and directions of Engineer in charge.	Mtr							
A	DASARAHALLI								
	Dasrahalli								
		1	20		--		20.00		
		1	15		--		15.00		
B	R.K.Hegdenagar								
	Ground Floor								
	For Hall	2	25		--		50.00		
	Kitchen	1	20		--		20.00		
	Store	1	20		--		20.00		
	First Floor								
	For Hall	1	20		--		20.00		
	Stage	1	20		--		20.00		
	Dressing	1	20		--		20.00		
	Total Qty executed						185.00		

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	BOQ Qty						105.40		
	Qty to be paid now Upto 100%						105.40	45.45	4790.43
	Qty to be paid now Upto 125%						26.35	45.45	1197.61
	Qty to be paid now Above 125%						53.25	45.45	2420.21
151	Supplying and fixing Metal Fan Box with Round Hook complete as per specifications and directions of Engineer in charge.	Nos							
A	DASARAHALLI								
	Dasrahalli								
	For Hall	2	2		--		4.00		
B	R.K.Hegdenagar								
	Ground Floor								
	For Hall	6			--		6.00		
	First Floor								
	For Hall	3			--		3.00		
	Stage	3			--		3.00		
	Room	2			--		2.00		
	Total Qty executed						18.00		
	BOQ Qty						10.00		
	Qty to be paid now Upto 100%						10.00	85.85	858.50
	Qty to be paid now Upto 125%						2.50	85.85	214.63
	Qty to be paid now Above 125%						5.50	85.85	472.18
152	Supplying and fixing Trivector meter suitable for operation LT operation and CT operated meter in polycarbonate body in class 0.5accuracy as per IS 14697 and completely wired complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
	Dasrahalli								
		1	1		--		1.00		
B	R.K.Hegdenagar								
	Hegade Nagar	Nos							
		1	1		--		1.00		
	Total Qty executed						2.00		
	BOQ Qty						2.00		
	Qty to be paid now						2.00	3686.50	7373.00
153	Supplying and fixing of LED type panel board indicating lamp with required colour suitable for 220v A.C. 50 Hz 12/24v D.C (48/6.36) complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
	Dasrahalli								
		1	1		--		1.00		
B	R.K.Hegdenagar								
	Hegade Nagar	Nos							
		1	1		--		1.00		
	Total Qty executed						2.00		
	BOQ Qty						1.00		
	Qty to be paid now Upto 100%						1.00	434.30	434.30
	Qty to be paid now Upto 125%						0.25	434.30	108.58
	Qty to be paid now Above 125%						0.75	446.42	334.82

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
154	Supplying and fixing of Group A, regular MCB distribution boards on wall/woodboard/flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB'S single phase/ 3 phase / single door with powder coated painting made out of SWG MS enclosute 12 way SP & N complete as per specifications and directions of Engineer in charge.	Nos							
A	DASARAHALLI								
	Dasrahalli								
		1	1		--		1.00		
B	R.K.Hegdenagar								
	Hegade Nagar	Nos							
		1	1		--		1.00		
	Total Qty executed						2.00		
	BOQ Qty						3.00		
	Qty to be paid now						2.00	1222.10	2444.20
155	Supply and fixing miniature circuit breakers on the existing MCB distribution boards using necessary fixing materials and "C" type curve, Indiator ON/OFF energy cross -3 with as required confirming to IEC 60898 5-32 AMPS DP complete as per specifications and directions of Engineer in charge.	Nos							
A	DASARAHALLI								
	Dasrahalli								
		1	5		--		5.00		
B	R.K.Hegdenagar								
	Ground Floor	Nos							
		1	5		--		5.00		
	First Floor	Nos							
		1	5		--		5.00		
	Total Qty executed						15.00		
	BOQ Qty						11.00		
	Qty to be paid now Upto 100%						11.00	918.09	10098.99
	Qty to be paid now Upto 125%						2.75	918.09	2524.75
	Qty to be paid now Above 125%						1.25	918.09	1147.61

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
156	Supplying, fixing and wiring earth electrode for grounding conduits, I.C. cutouts and others equipments on the meter board using 40mm dia 2.90mm long buried in a pit. the pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit ect, is to be established through GI wire of size as ISI specification 7.3.3 of IS 732 using 12mm dia bolt, nut, washers and check nuts ect... the pipe shall have 16 through holes of 122mm dia complete as per specifications and directions of Engineer in charge.	No							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Ground Floor	Nos							
		1	1				1.00		
	Total Qty executed						1.00		
	BOQ Qty						1.00		
	Qty to be paid now						1.00	3029.70	3029.70
157	Supplying and running of GI/ copper strips for grounding connections, using necessary fixing materials as required 25 x 3mm G.I strip .complete as per specifications and directions of Engineer in charge.	Mtr							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Ground Floor	Mtrs							
		1	26				25.50		
	Total Qty executed						25.50		
	BOQ Qty						25.05		
	Qty to be paid now Upto 100%						25.05	75.75	1897.54
	Qty to be paid now Upto 125%						0.45	75.75	34.09
158	Suppiying and fixing of slim box Fitting ,made out of CRCA sheet metal body with locking type holder completely wired Excluding Ballast &Flouresent Tube. 1X4' Tube light Fitting complete as per specifications and directions of Engineer in charge.	Nos							
A	DASARAHALLI								
	Dasrahalli								
		5					5.00		
B	R.K.Hegdenagar								
	Ground Floor	Nos							
	Ground Floor	25					25.00		
	First Floor	15					15.00		
	Total Qty executed						45.00		
	BOQ Qty						45.00		
	Qty to be paid now						45.00	303.00	13635.00

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
159	Supplying capacitor type ceiling fan complete with down rod blades shackle, canopies etc, for operation on 230 volts, 50 cycles, single phase AC supply conforming to ISS-374-1979 and with double ball bearing system 48" sweep (1200mm) complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
	Dasarahalli								
		4	1		--		4.00		
B	R.K.Hegdenagar								
	Ground Floor								
	For Hall	6			--		6.00		
	First Floor								
	For Hall	3			--		3.00		
	Stage	3			--		3.00		
	Room	2			--		2.00		
	Total Qty executed						18.00		
	BOQ Qty						15.00		
	Qty to be paid now Upto 100%						15.00	2110.90	31663.50
	Qty to be paid now Upto 125%						3.00	2110.90	6332.70
160	Supply Exhaust fan if 1440 RPM of (12") size with dracket blades complete for light duty suitable to operate on 230V 50Hz, supply complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Hegade Nagar								
	Ground Floor								
	For Toilet	1	2		--		2.00		
	First Floor								
	For Toilet	1	2		--		2.00		
	Total Qty executed						4.00		
	BOQ Qty						4.00		
	Qty to be paid now						4.00	1212.00	4848.00

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
161	Supply and Installation / Fixing / Provision of Outdoor type Thermoplastic Modular Panel enclosure with transparent Polycarbonate Lid, shock proof, IP65 (Weather Proof), rust proof, dust proof, water proof, corrosion proof having internally Embedded gasket on both lid and flap suitable to fix Single Phase / Three Phase Energy Meter in suitable base plate and having a provision for Fuse / MCB cutout with suitable transparent hinged flap opening for operating MCB along with complete tamper proof SEALING facility 600mmX600mmX170mm complete as per specifications and directions of Engineer in charge.	Sqcm							
A	DASARAHALLI								
	Dasrahalli								
		1	1		--		1.00		
B	R.K.Hegdenagar								
	Hegade Nagar	sqcm							
	Ground Floor	Nos							
	For Hall	1	1		--		1.00		
	Total Qty executed						2.00		
	BOQ Qty						1.00		
	Qty to be paid now Upto 100%						1.00	12201.81	12201.81
	Qty to be paid now Upto 125%						0.25	12201.81	3050.45
	Qty to be paid now Above 125%						0.75	12201.81	9151.36
162	Supplying and fixing angle iron frame work iabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc.,and painted with 2 coats of red oxide and then two coats of approved paint (49/6.39) 75x75x6mm complete as per specifications and directions of Engineer in charge.	Mtr							
A	DASARAHALLI								
	Dasrahalli								
		1	4		--		4.00		
B	R.K.Hegdenagar								
	Hegade Nagar	Mtr							
	Ground Floor								
	For Hall	1	4		--		4.00		
	Total Qty executed						8.00		
	BOQ Qty						4.00		
	Qty to be paid now Upto 100%						4.00	479.75	1919.00
	Qty to be paid now Upto 125%						1.00	479.75	479.75
	Qty to be paid now Above 125%						3.00	479.75	1439.25